



Public Works Department Construction Update May 2012

Public Works Construction Projects in the City of Yucaipa

7th Street Park Rehabilitation (Phase III, 7th Street Pool Renovation)

This project, funded by Park Development funds, Pool Capital Replacement funds, and One Time Capital Projects funds, includes the replacement of the pool deck (including stub in plumbing for future amenities), complete ADA access improvements, improvements to the shade and picnic areas, resurfacing the pool with a "Myrtha" stainless steel and PVC liner, lighting improvements, renovation of the pools equipment and chemical room, and a new splash pad with jets and a dump bucket feature. **Renovations have started and are scheduled to be completed by the end of this month.**

2011-2012 Crack Sealing Program

This program will provide additional crack sealing of various streets throughout the city to prepare for the upcoming Street Rehabilitation, Micro-surfacing and the Slurry Seal Programs. **This project is underway and will be completed in June.**

2011-2012 Street Patching Program

This program provides street patching of various streets throughout the City to prepare for the upcoming Street Rehabilitation, Micro-surfacing and the Slurry Seal Programs. **This project is underway and will be completed in June.**

I-10 Freeway at Live Oak Canyon Road Interchange Landscape Enhancement Project

This project, funded by Federal Transportation Enhancement Act (TEA) grant funds and General Funds, includes the installation of trees, shrubs and groundcover within the freeway interchange area and within the existing raised center medians on Live Oak Canyon Road on the north and south sides of the freeway. Entry monument signs within the raised median and a primary trellis structure, decorative wall and entry monument sign at the northeast corner of the westbound freeway off-ramp will enhance the entrance to the City at this location. A concrete City of Yucaipa "mountain" logo is also included and will be installed on the slopes of the bridge abutments to enhance the aesthetics of this "Gateway" entrance to the City of Yucaipa. Site preparation is underway with the heavy construction starting this month with the approval of the Caltrans encroachment permit. **The project is schedule to be completed in September.**

Wildwood Creek Basin

This project, funded by Drainage Facilities Fee funds, San Bernardino County Flood Control District funds, Federal Emergency Management Agency Grant funds, a developer contribution, San Bernardino Valley Municipal Water District funds, Measure I Local Stimulus Funding for the Wildwood Canyon Road improvements and a fill material purchase agreement (DIF Loan) with both Stater Bros Markets (DIF Loan) and the adjacent property owner at 18th Street and Yucaipa Blvd., is located along the upper reaches of Wildwood Creek, east of Holmes Street and south of Wildwood Canyon Road. The parking lot, access road and Wildwood Canyon Road Widening between Holmes Street and Sycamore Lane construction is completed except for some final cleanup items. The landscaping improvements, including the landscape, irrigation and multi-purpose trails are **underway and is now scheduled to be completed in June 2012.**

El Dorado Restroom Facility Construction

This project, funded by Park Development funds and Park Capital Replacement funds, includes the construction of a restroom and storage building. **This project is underway and is scheduled to be completed this month.**

Uptown Yucaipa Boulevard Improvements, 2nd Street to Bryant Street (Phase 2B)

This phase of the project, funded by Redevelopment Agency (1998, 2004 and 2010/11) Tax Allocation Bond funds and Pavement Management Program funds will complete street, drainage, hardscape, parallel on-street parking and reverse angle parking improvements on Yucaipa Boulevard between Bryant Street and 2nd Street. The project also includes intersection improvements, replacing the existing traffic signals at the intersections of Yucaipa Boulevard at 2nd Street and California Street with roundabouts, associated hardscape and landscape features. Pedestrian improvements, including sidewalk, ADA curb ramps, crosswalks, street light foundations and associated signing and striping are also incorporated into the project. **This project will be completed this month.**

Uptown Yucaipa Boulevard Improvements, 2nd Street to Bryant Street (Phase 2C & 2D)

This project, ultimately funded the same as Phase 2B above, will provide decorative street light pole fixtures fitted with banners, speakers, video cameras (at limited locations), receptacles, and hanging baskets, lighted bollards, and the infrastructure, such as conduit, wiring and power source pedestals, required to support the project. Phase 2D will provide landscaping in the planters including trees (with accent lighting), shrubs and wood chips along with the necessary irrigation, wiring, water meter and control systems necessary to support the landscaping and outdoor speakers for the sound system. **This project is underway and should be completed this month.**

Uptown Decorative Metal Archway

This project is also funded by Redevelopment Agency (1998, 2004 and 2010/11) Tax Allocation Bond funds and Pavement Management Program funds and will install the Decorative Metal Archway immediately west of the 2nd Street Roundabout on Yucaipa Boulevard. **This project is underway and is scheduled to be completed this month.**

Uptown Decorative Metal Fence Fabrication and Installation

This phase of the Uptown Streetscape Project is also funded by Redevelopment Agency (1998, 2004 and 2010/11) Tax Allocation Bond funds and Pavement Management Program funds and will install a decorative metal fence in the roundabout areas at 2nd Street and California Street and Yucaipa Boulevard. **This project is underway and is scheduled to be completed this month.**

2010-2011 Extended Street Sweeping Program

This is an annual maintenance contract to provide street sweeping throughout the City. The contract provides for 6 sweeps annually (every other month) of the major arterial streets, such as Yucaipa Blvd., Oak Glen Road, Bryant Street, Calimesa Blvd. (in City limits), and California Street; and all other City streets three times this year. **This program is ongoing.**

2011-2012 Street Striping Program

This is the annual striping program to restore missing striping on various streets throughout the City. **This program will be completed this month.**